

# Technician Pre-Delivery Inspection



## Inline Bale Wrapper

Model \_\_\_\_\_

Dealer No. \_\_\_\_\_

Serial number \_\_\_\_\_

- 1- General look (Paint, rust, etc.)
- 2- Verification of the fluid (hydraulic oil, engine oil, gas)
- 3- Ensure that the owner's manual is in the plastic box
- 4- Ensure that the remote control is in the cylinder plastic box
- 5- Verify lubrication (refer to maintenance section in owner's manual)
- 6- Verify that the stretcher roller and black roller are rolling freely
- 7- Verify the battery and charge it if needed (needs to be 12v minimum)
- 8- Test run (with no bale, manual and electric start)
- 9- When finish close the fuel valve
- 10- Other \_\_\_\_\_

No warranty claim regarding item stated in the pre-delivery inspection will be honored by Anderson Group if received after 30 days of delivery. It is the dealership's responsibility to verify and make sure the unit is conform to what was ordered and fully functional. If a problem is detected while doing the pre-delivery inspection you must contact Anderson Group's technical support and we will take care of it in a timely matter.