

Check list (before delivery to end user)

Inline bale wrapper

- ☐ If you have received the machine that is not fully assembled you will have to assemble the unit before you go over the machine as you may not notice missing parts.
- ☐ Check for any damage. Loose bolts, missing bolts and paint.
- ☐ Connect the battery (Anderson disconnects the battery for transport and for storage as well)
- ☐ Grease and lubricate all of the points that have been marked by the yellow stickers (You can find a summary of the locations of these points in the user manual that accompanies the machine. Also any moving parts without grease zerks.
- ☐ Check the Oil level of the Honda engine. Add oil if necessary (10W30)



Check list (before delivery to end user)

Inline bale wrapper

- ☐ Check fluid level of the hydraulic tank. There is a gauge on the top of the cap. Add fluid if necessary (AW32)
- ☐ Start the Honda motor and warm up the hydraulic fluid for 3 to 5 minutes.
- ☐ Test the machine with the manual hydraulic valves located on the control panel. Be sure that all functions are working.
- ☐ After a 15 minute short test you should be able to cover all that is on the checklist. You should always check for fluid leaks after you have run the Honda Engine.

_____ **checklist operator signature**

_____ **Date**

